BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements of drains and roads in D.Pillappa Layout, Amruthahalli and surroundings Byatarayanapura in Ward No 07, Byatarayanapura
2	Amount of Work Portion	-
3	Estimate cost	25.00 Lakhs
4	Name Of Contractor	Narasimharaju.K
5	Agreement No.	249/2016-17
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/249/16-17 Date: 30.03.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	—
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	90days
15	Date of recommending time limit applied for	-
16	Wheather the original application of contractor is enclosed	-

17	Balance work remaining to be done	40%
18	Probable time required for completion of remaining work	2 months
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	1) Restoration of UGD works has to be done.
21	Remarks of the AEE and the daily rate of penalty proposed	2) Restoration of UGD works had to done
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
AE(W)

Asst. Executive Engineer
Kodigehalli Sub. Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone